

**TURIP - Abstract  
2014-15**

**Name of the Corporation Tirunelveli corporation**

<b>Total No of Works taken up</b>	<b>Total Kms</b>	<b>Completed</b>	<b>Progress</b>	<b>Expenditure</b>	<b>Rs. In Crore</b>
<b>30</b>	<b>23.375</b>	<b>18</b>	<b>12</b>	<b>3.99</b>	

## TURIF – Pending works

Name of the Corporation		(Rs in Lakh)						
Sl. No	Name of ULBs	Name of the work /sector	Amount allotted	Estimate cost	Work order date	Date of completion as per agreement	Probable Date of completion	Reasons for delay
1		Providing B.T. surface at Padappakurichi and Pottal area in Ward No.11	17.00	17.00	13.4.15	13.7.15	13.7.15	Completed
2		Providing B.T.surface at Ashok Theatre road and cross streets in Ward No.13	15.00	15.00	13.4.15	13.7.15	13.7.15	Completed
3		Providing B.T.surface at Sakthinagar in Ward No.14	25.00	25.00	13.4.15	13.7.15	13.7.15	Completed
4		Providing B.T.surface at Anna street in Ward No.16	20.00	20.00	13.4.15	13.7.15	13.7.15	Completed
5		Providing B.T.surface at Rahmathnagar 60 feet road in Ward No.17	38.00	38.00	13.4.15	13.7.15	13.7.15	Completed
6		Providing B.T.surface at Maharajanagar 1st main road in Ward No.20	35.00	35.00	13.4.15	13.7.15	13.7.15	Completed
7		Providing B.T.surface at Sankar Colony in Ward No.21	25.00	25.00	13.4.15	13.7.15	13.7.15	Completed

8		Providing B.T.surface at Krishnan Kovil East street and Sivan West car street in Ward No.23	20.00	20.00	13.4.15	13.7.15	13.7.15	Completed
9		Providing B.T. surface at South Mutharamman koil street in Ward No.24	25.00	25.00	13.4.15	13.7.15	13.7.15	Completed
10		Providing B.T.surface at Saibaba colony 4th street from Pushpalatha school to Rajagopalapuram main road in Ward No.19	47.00	47.00	13.4.15	13.7.15	13.7.15	Completed
11		Providing B.T.surface at NH colony West side and South side of roads in Ward No.26	30.00	30.00	13.4.15	13.7.15	13.7.15	Completed
12		Providing B.T. surface at NGO B colony 5th to 10th street in Ward No.27	40.00	40.00	13.4.15	13.7.15	13.7.15	Completed
13		Providing B.T.surface at Xaviers colony cross road and Donbosco school main road in Ward No.28	38.00	38.00	13.4.15	13.7.15	13.7.15	Completed
14		Providing B.T.surface at Hameempuram 6th and 7th street in Ward No.29	35.00	35.00	13.4.15	13.7.15	13.7.15	Work is in progress

15		Providing B.T.surface at Quaid-de-Millath west street and Moolan Ahamed Pillai street in Ward No.32	34.00	34.00	13.4.15	13.7.15	13.7.15	Work is in progress
16		Providing B.T.surface at Periya Kothuba pallivasal street in Ward No.36	38.00	38.00	13.4.15	13.7.15	13.7.15	Work is in progress
17		Providing B.T. surface at Chidambaranagar in Ward No.1	20.00	20.00	13.4.15	13.7.15	13.7.15	Work is in progress
18		Providing B.T.surface at Karaiyerruppu in ward No.2	20.00	20.00	13.4.15	13.7.15	13.7.15	Work is in progress
19		Providing B.T.surface at South Balabackiya street 2nd and 3rd cross street in Ward No.4	24.00	24.00	13.4.15	13.7.15	13.7.15	Work is in progress
20		Providing B.T. surface at Junction Bus stand in Ward No.5	19.00	19.00	13.4.15	13.7.15	13.7.15	work is in progress
21		Providing B.T. surface at Nethaji road and Mariamman koil street in Ward No.8	20.00	20.00	13.4.15	13.7.15	13.7.15	Work is in progress
22		Providing B.T. surface at Appar Swamy street ,Chinthamani Street and Ramalingar street in Ward No.9	20.00	20.00	13.4.15	13.7.15	13.7.15	Work is in progress

23		Providing B.T.surface at Moorthy nayanar street and Ulagamman kovil street in Ward No.10	20.00	20.00	13.4.15	13.7.15	13.7.15	Work is in progress
24		Providing B.T.surface at Barathiar street in Ward No.40	25.00	25.00	13.4.15	13.7.15	13.7.15	Work is in progress
25		Providing B.T.surface at Railway feeder road in Ward No.43	25.00	25.00	13.4.15	13.7.15	13.7.15	Work is in progress
26		Providing B.T.surface at Chermahadevi road upto Katchimandapam in Ward No.41	25.00	25.00	13.4.15	13.7.15	13.7.15	Completed
27		Providing B.T.surface at South mount road from Arunagiri theatre to Ganesh Theatre in Ward No.42	25.00	25.00	13.4.15	13.7.15	13.7.15	Completed
28		Providing B.T.surface at Veera Vanchinathan street in Ward No.44	25.00	25.00	13.4.15	13.7.15	13.7.15	Completed
29		Providing B.T.surface at RP West street in Ward No.48	25.00	25.00	13.4.15	13.7.15	13.7.15	Completed
30		Providing B.T.surface at Odaikarai street in Ward No.49	25.00	25.00	13.4.15	13.7.15	13.7.15	Completed

## IGFF – Pending works

Name of the Corporation						(Rs in Lakh)		
Sl. No	Name of ULBs	Name of the work /sector	Amount allotted In Lakhs	Estimate cost In Lakhs	Work order date	Date of completion as per agreement	Probable Date of completion	Reasons for delay
1		Construction of Melapalayam Zonal Office Building in TS.No.14pt & 94 pt, Ward no.32 at Melapalayam zone	200.00	200.00				Tender received on 22.4.15 and Price bid is opened on 20.5.15 After negotiation tender price is 4.95% above and subject is placed before the forthcoming council for its approval.
2		Construction of Palayamkottai Zonal Office Building in TS.No.14pt & 94 pt, Ward no.32 at Melapalayam zone	50.00	50.00				
3		Construction of Unit Office building at 2 Nos. of places	50.00	50.00				
4		Construction of 3 Nos. of toilet building of EoD	18.00	18.00				Tender received on 22.4.15 and Price bid is opened on 20.5.15 After negotiated tender price is 4.90% above and subject is placed before the forthcoming council for its

								<b>approval.</b>
5		<b>Construction of Quarters of Sanitary workers quarters adjacent to Dr.Ambedkar colony in Tsno.3,4 &amp;5(part),block 2 at ward no.16.</b>	<b>200.00</b>	<b>200.00</b>				<b>Single tender was received on 18.3.15 (lind call)and Price bid opened on 13.4.15 and tender percentage is 9.79 % above and it has been recommended to Regional Tender Award Committee for its approval on 28.5.15 by the council</b>

## O&M Gap Filling Fund Pending works

Name of the Corporation Tirunelveli Corporation								(Rs in Lakh)
Sl. No	Name of ULBs	Name of the work /sector	Amount allotted In lakhs	Estimate cost In lakhs	Work order date	Date of completion as per agreement	Probable Date of completion	Reasons for delay
1		Construction of storm water drain from Govt.Engineering College upto Veinthankulam in Ward No.28	200.00	200.00				Tender received on 22.4.15 and Price bid is opened on 20.5.15 After negotiated tender price is 4.90% above and subject is placed before the forthcoming council for its approval.
2		Construction of storm water drain and pedestrian path way at western side of two tier fly over bridge in S.N.High road in W.No.5	100.00	100.00				
3		Construction of storm water drain and pedestrian path way at North Car Street in W.No.41	100.00	100.00				
4		Construction of Storm Water drain from Ananthapuram Channel to Balackiya nagar	25.00	25.00				



								the forthcoming council for its approval.
5		Construction of storm water drain from North bye pass road Elango nagar to Barani Nagar	25.00	25.00				
6		Improvement of Burning ground at 2 Nos. of places	70.00	70.00				

## Special SWM Fund Projects Budget Speech -2013-14

Abstract			
Name of project	Est. cost	Grant	Status
Waste energy project in Thirunelveli Corporation	55.00	9.00	Financial closure only on 8.9.14 & work plan submitted on 17.11.14. No effective measures were taken by the contractor except the site clean even after lapse of 1 year. months. Final show cause notice issued on 17.1.14 to both AAPL ,Madurai & Rochem, mumbai regarding termination of contract and now the writ petition (5014/2015) disposed on 16.4.15 at Hon,ble Madurai High Court .Action is being taken to call for fresh tender under “No tipping fee – No Grant”basis subject placed before council for retender.
Scientific closure at Ramayanpatti dumping site in Tirunelveli Corporation	8.16	6.53	RFP received on 30.9.14 & price Bids opened 31.12.14. The L1 M/s. zonta Info Pvt. Ltd., Bangalore quoted above percentage. After negotiation the subject placed before the council & council approved on 31.3.15 and LoA issued on 13.4.15. State Bank of Travancore, Bangalore issue a Bank Guarantee amount of Rs.42.85 lakhs towards performance security . Work order issued on 10.6.15 and work will be commenced shortly The detailed design & drawings work sent to National Institute of Technology, Trichy for vetting.
Construction of Bio-methanation plant – 5 TPD	1.69	0.85	segregation room completed. The RCC column works are in progress at ballon room and Generator room and Electro magnetic materials are received. Due to slow progress of work a sum of penalty of Rs.8.90 lakhs was imposed in bill. Further, this work will be completed on 15.7.2015 as per the revised undertaking furnished by the bidder on 20.5.15. Show cause notice sent to bidder on 8.7.15. The work will be completed on 15.8.2015

## ERADICATION OF OPEN DEFECACTION

### NAMMA TOILET (Universal Design)

S.No	No of Units	Estimate Amount In Laks	Gant In Laks	Completed	Progress	Work To Be Commenced	Tender Recieved	Retender To be Called	Remarks
1	49	90.00	75.00	-	7	7	7	-	<b>Tenders were non- responsive during the 1<sup>st</sup> call on 30.4.15. Further, tenders were received on 16.6.15 and subject is placed before the council for disposal.</b>

## KfW - Tirunelveli Corporation

Pending works (Rs in Lakh)							
Sl. No	Name of the work /sector	Amount allotted In Crore	Estimate cost In crore	Work order date	Date of completion as per agreement	Probable Date of completion	Reasons for delay
1	WSIS surface water from Ariyanayagipuram confluence (Upstream Side) to Tirunelveli Corporation.	230.00	230.00				Tenders received on 25.2.2015 and as per the minutes of TSC held on 8.4.15 the price bids were opened on 15.4.15 and the valid single bidder M/s.GKC Projects, Hyderabad and the quoted price is Rs.2349709143 is 20.08% above. 1 <sup>st</sup> negotiation on 27.4.15 0.1% less which is Rs.2347828143 ie 19.85% above . 2 <sup>nd</sup> Negotiation on 30.4.15 declined by the bidder.

2	<p><b>WSIS surface water from Ariyanayagipuram confluence (Upstream Side) to Tirunelveli Corporation.</b></p>	230.00	230.00			<p><b>3<sup>rd</sup> Negotiation on 19.5.15 for further negotiation which was also declined and the firm has extended bid validity upto 26.8.15 vide its Lr.dt.6.6.15 Again, a letter has sent to the firm to reconsider their stand to give negotiation as per the Tender Scrutiny Committee decision on 29.5.15 But the firm has denied vide Lr. Dt.27.6.15 to reduce the negotiated price due to the price escalation in open markets for labour, Oil,fuel,other building materials .Now it is decided to place before the council for its decision.</b></p>
---	---	--------	--------	--	--	---